QC-ABSTRACT

Name of Work:- : Improvements and Development of school building at Jalahalli in ward No.16, BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	119.55 Cum	1	1	Cement
					Sand, Aggregates
2	Steel	56.46 Tonne	1	1	-
3	M25	420.03 Cum	16	16	Concrete Cube Compressive Strength
4	Blocks 40x15x20	60.98 Sqm	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner

QC-ABSTRACT

Name of Work:- : Improvements and Development of school building at Jalahalli in ward No.16, BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	131.51 Cum	1	1	Cement
					Sand, Aggregates
2	Steel	65.56Tonne	1	1	-
3	M25	214.25 Cum	16	16	Concrete Cube Compressive Strength
4	Blocks 40x15x20	1356.24 Sqm	1	1	-
5	Blocks 40x10x20	49.95 Sqm	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner